

MEETING MINUTES

Project: Meridian Data Centre Campus, Phase 1 | Navi Mumbai, India

Meeting Date:	February 5, 2026	Time:	10:00 AM - 11:30 AM
Subject:	Project Kick-off Meeting & Engineering Modularity Review	Ref No:	MOM-2026-01-R0
Attendees:	A. Verma (Client), S. Kumar (EPC Lead), R. Sharma (Consultant)		

1. Discussion Notes

The kick-off meeting aligned the team on the overall project schedule, PUE targets, and modular engineering blocks. The consultant presented the 4 independent server hall layout basis.

2. Key Decisions and Action Items

Item No	Discussion / Decision	Action Owner	Target Date
1.1	IT Load Distribution: Confirmed IT load is distributed equally as 5MW per hall across 4 halls.	All	Resolved
1.2	UPS Redundancy: Agreed that each hall shall have a dedicated 6-module N+1 UPS system.	EPC Electrical	Resolved
1.3	Cooling Regime: Chilled water temperatures set to 10°C entering / 18°C leaving. CRAH airflow basis checked.	EPC Mech	Resolved