

EQUIPMENT SUBMITTAL

Battery Energy Storage

Project: Meridian Data Centre Campus - Phase 1

Reference Section: 26 33 53

Package ID: SUB-263353-02-R0

Revision: R0

Reviewed Spec Revision: Rev 2024

Date: 01-01-2025

ACTIVE

Rev	Date	Description
R0	01-01-2025	Initial / Updated Submittal

Technical Parameters

Parameter	Claimed Value
Cable Entry Configuration	Bottom only
Fully Loaded Cabinet Weight	3200 kg
Nominal Battery Bank Capacity	550 kWh (1145.8 Ah)
Rated Battery Bank Capacity	576 kWh (1200 Ah)
Nominal DC Bus Voltage	400 VDC
Operating Temperature Range	0C to 20C

¹ Runtime Load Power Factor is 0.9 PF

Clause ID	Requirement Summary	Response
26 33 53 Part 2.3.2.A	Total battery bank nominal energy capacity shall be a minimum of 576 kWh at the nominal DC bus volta...	Comply
26 33 53 Part 2.3.2.B	Battery runtime performance shall be rated and verified at a load power factor of 1.0 PF (unity). Ru...	Comply
26 33 53 Part 2.3.2.C	Battery system nominal DC bus voltage shall be 480 VDC to match the UPS inverter DC link requirement...	Comply
26 33 53 Part 2.3.3	Battery shelf life without charge shall be a minimum of 6 months from the date of manufacture withou...	Comply
26 33 53 Part 2.3.5.A	Maximum floor-load weight per fully loaded battery cabinet shall not exceed 2800 kg. Floor loading c...	Comply
26 33 53 Part 2.3.6.B	Battery system shall maintain full manufacturer warranty coverage and published performance paramete...	Comply
26 33 53 Part 2.3.8	Battery cabinet power cable entry shall accommodate both top and bottom cable entry conduits to matc...	Comply
26 33 53 Part 2.3.9.C	A Low Voltage Disconnect (LVD) contactor shall be provided on each battery cabinet to prevent deep d...	Comply
26 33 53 Part 2.3.2.A	Total battery bank nominal energy capacity shall be a minimum of 576 kWh at the nominal DC bus volta...	Comply

CERTIFICATE OF COMPLIANCE

This certifies that the equipment complies with standard testing requirements.

Issued by: Third Party Testing Laboratory