

EQUIPMENT SUBMITTAL

GreenCell GC-1000 UPS

Project: Meridian Data Centre Campus - Phase 1

Reference Section: 26 33 53

Package ID: SUB-263353-05-R0

Revision: R0

Reviewed Spec Revision: Rev 2024

Date: 01-03-2025

ACTIVE

Rev	Date	Description
R0	01-03-2025	Initial Submittal

Product Technical Parameters

Parameter	Claimed Value
Model	GreenCell GC-1000 UPS
Rated Capacity	See performance table
Operating Voltage	415 V / 3-phase / 50 Hz
Ambient Temperature Range	0°C to 40°C
Efficiency at Full Load	96.0%
Efficiency at 75% Load	95.5%
Efficiency at 50% Load	94.8%
Enclosure Rating	IP20
Enclosure Paint Finish	RAL 7035
Cooling Method	Forced air, front-to-top exhaust
Noise Level at 1 m	72 dBA
Weight	1800 kg
Dimensions (W x D x H)	1200 x 950 x 1950 mm
Manufacturing Certifications	ISO 9001, ISO 14001

Clause ID	Requirement Summary	Response
26 33 53 Part 1.1.1.A	Section scope of work requirements	Comply
26 33 53 Part 1.2.1.A	Compliance with applicable standards	Comply
26 33 53 Part 1.3.1	Correct specification revision referenced	Comply
26 33 53 Part 1.3.2.A	Submittal documentation completeness	Comply
26 33 53 Part 1.4.1.A	Manufacturer experience requirements	Comply
26 33 53 Part 1.4.1.B	ISO certifications	Comply
26 33 53 Part 2.1.1.A	Acceptable manufacturer listing	Comply
26 33 53 Part 2.1.2.A	N+1 configuration	Comply
26 33 53 Part 2.2.1.A	Performance standards compliance	Comply
26 33 53 Part 2.3.1.A	Enclosure construction requirements	Comply
26 33 53 Part 2.3.2.A	Paint finish requirements	Comply
26 33 53 Part 3.4.1.A	Functional test requirements	Comply

CERTIFICATE OF COMPLIANCE

This certifies that the equipment described herein complies with the applicable testing and performance requirements.

Issued by: GreenCell Quality Assurance

Certificate No: QA-5803-949

Date: 15-11-2024