

METHOD STATEMENT

Project: Meridian Data Centre Campus, Phase 1 | Navi Mumbai, India

Document No:	MS-263353-01-R0	Date:	February 20, 2026
Title:	UPS Systems Rigging & Position Method Statement	Author:	EPC Rigging Crew

1. Scope of Work

This method statement outlines the safe unloading, rigging, positioning, and anchoring of the VoltEdge PX-1200 UPS modules and associated battery cabinet racks inside the UPS Room in the first server hall. The weights of the equipment are massive and require structural layout audits prior to lift.

2. Health, Safety and Structural Limits

- Structural Floor Load Capacity:** Static load limit of 2,800 kg/m² must not be exceeded. Heavy loaded battery cabinets (3200 kg) must be moved using heavy-duty steel path-spreaders to avoid local shear failure of the concrete slab.
- PPE:** Safety shoes, steel-toe, hard hat, safety glasses, and high-visibility jackets are mandatory during all rigging phases.

3. Step-by-Step Procedure

- Perform pre-lift safety meeting with crane operators and riggers.
- Inspect UPS room concrete floor to verify it is fully cured and free of cracks.
- Lay 12mm thick steel spreader plates along the transit path from unloading bay to UPS room.
- Rig and lift VoltEdge UPS module using spreader beams to crane hooks.
- Position on plinth and secure using M16 expansion anchor bolts.