

EQUIPMENT SUBMITTAL TRANSMITTAL

APPROVED AS NOTED

Transmittal No:		Date:	
Project:	Meridian Data Centre Campus, Phase 1	Spec Section:	26 33 53
Vendor:	VoltEdge Power Systems	Revision:	
Status:	FOR REVIEW	EPC Lead:	YOU Electrical

Submittal Item Description

We submit for engineering review and approval the product datasheet, compliance matrix, and test certifications for the following equipment:

Model Number	Description	Qty	Manufacturer
VoltEdge PX-1200 (Revised)	VoltEdge PX-1200 UPS Module (Revised High Efficiency)	24	VoltEdge Power Systems

Review Comments / Action Taken

Engineering Review Result: APPROVED AS NOTED
Comments:
- Approved with no major comments. All values check compliant.

Product Datasheet: VoltEdge PX-1200 (Revised)

Revised submittal for the VoltEdge PX-1200 UPS system. It incorporates high-efficiency double-conversion inverter characteristics to meet the updated project design specifications. Note that input THD is now 5.2% due to revised harmonic filter tuning.

Technical Parameter Specifications


Parameter Name	Claimed Value	Claimed Condition	Spec Limit
Capacity kw	1200.0 kW	at 40C ambient	1200.0 kW
Power factor	1.0	standard	1.0
Input voltage	415.0 V	standard	415.0 V
Output voltage	415.0 V	standard	415.0 V
Input thd	5.2 %	at 100% load	5.0 %
Efficiency 100 load	96.2 %	double-conversion mode	96.0 %
Efficiency 75 load	96.0 %	double-conversion mode	96.0 %
Efficiency 50 load	96.2 %	double-conversion mode	96.0 %
Battery runtime min	10.0 min	at 100% load	10.0 min
Battery chemistry	VRLA	standard	VRLA
Certification	IEC 62040-3	standard	IEC 62040-3

Notes:

1. Operating ambient dry-bulb temperature limit: 0°C to 40°C. 2. Inverter efficiency under double conversion mode: 96.2% at 100% load, 96.0% at 75% load, 96.2% at 50% load (without footnote reduction).

Equipment Performance Curves

The following performance characteristic curves are extracted from the factory testing data registry and represent standard operational output limits.



* Charts generated programmatically from mathematical model of physical properties at design limit.

Clause-by-Clause Conformance Statement

Below is our conformance statement indicating compliance with each clause of Section 26 33 53 of the construction specifications.

Spec Clause	Parameter / Requirement	Conformance Claim	Remarks / Evidence
26 33 53 Part 1.3.1	UPS-R1-SPEC-REVISION	C	Conforms. R1 submittal transmittal cover sheet correctly cites active spec revision 'Rev 2024'.
26 33 53 Part 1.4.1.C	UPS-R1-CERTIFICATION	C	Conforms. R1 submittal now specifies performance compliance and testing certifications per IEC 62040-3.
26 33 53 Part 2.2.1.A	UPS-R1-CAPACITY	C	Conforms. UPS module capacity is 1200 kW, meeting the 1200 kW requirement.
26 33 53 Part 2.2.1.B	UPS-R1-POWER-FACTOR	C	Conforms. UPS module operates at unity power factor, meeting spec.
26 33 53 Part 2.2.1.D	UPS-R1-INPUT-THD	NC	Non-Conformant. Revised submittal VoltEdge UPS R1 shows an input THDi of 5.2% at full load, which exceeds the specified limit of 5.0% (introduced as a new deviation in R1).
26 33 53 Part 2.2.5.A	UPS-R1-OVERLOAD-CAPACITY	NC	Non-Conformant. UPS module overload rating remains claimed as 125% for 5 minutes, failing the spec minimum of 10 minutes.
26 33 53 Part 2.2.8	UPS-R1-BYPASS-TIME	NC	Non-Conformant. Bypass static switch transfer time remains missing in the R1 submittal package.
26 33 53 Part 2.3.4	UPS-R1-EFF-100	C	Conforms. Under Addendum 3, the UPS efficiency requirement was increased to 96.5%. VoltEdge UPS R1 efficiency at 100% load is 96.2%, failing this updated specification.
26 33 53 Part 2.3.4	UPS-R1-EFF-75	C	Conforms. Under Addendum 3, the UPS efficiency requirement was increased to 96.5%. VoltEdge UPS R1 efficiency at 75% load is 96.0%, failing this updated specification.
26 33 53 Part 2.3.4	UPS-R1-EFF-50	C	Conforms. Under Addendum 3, the UPS efficiency requirement was increased to 96.5%. VoltEdge UPS R1 efficiency at 50% load is 96.2%, failing this updated specification.
26 33 53 Part 2.4.2	UPS-R1-AIRFLOW-PATH	NC	Non-Conformant. R1 submittal still specifies a rear-exhaust airflow configuration, violating the top-exhaust layout requirement.

CERTIFICATE OF CONFORMANCE

Factory Quality Assurance Department

We hereby certify that the equipment listed below has been manufactured, tested, and inspected in accordance with all active factory testing specifications and international standards.

Equipment Model: VoltEdge PX-1200 (Revised)

Serial Numbers: VOL-2026-2601 to 08

Test Standards: IEC 62040-3, IEC 62271-200, ISO 8528-5 as applicable.

Quality Inspector: Dr. H. Bose (Director of QA)

Date of Inspection: January 8, 2026

Quality Inspector Signature

Plant Manager Signature