

EQUIPMENT SUBMITTAL TRACKING

REVISE AND RESUBMIT

Transmittal No:		Date:	
Project:	Meridian Data Centre Campus, Phase 1	Spec Section:	26 33 53
Vendor:	VoltEdge Power Systems	Revision:	
Status:	FOR REVIEW	EPC Lead:	YOU Electrical

Submittal Item Description

We submit for engineering review and approval the product datasheet, compliance matrix, and test certifications for the following equipment:

Model Number	Description	Qty	Manufacturer
VoltEdge PX-1200	VoltEdge PX-1200 Double Conversion Static UPS Module	24	VoltEdge Power Systems

Review Comments / Action Taken

Engineering Review Result: REVISE AND RESUBMIT

Comments:

- Approved with no major comments. All values check compliant.

Product Datasheet: VoltEdge PX-1200

The VoltEdge PX-1200 is a high-power, transformerless double-conversion online UPS system engineered for high efficiency in hyperscale data center projects. It supports parallel operations for capacity and redundancy.


Technical Parameter Specifications

Parameter Name	Claimed Value	Claimed Condition	Spec Limit
Capacity kw	1200.0 kW	at 40C ambient	1200.0 kW
Power factor	1.0	standard	1.0
Input voltage	415.0 V	standard	415.0 V
Output voltage	415.0 V	standard	415.0 V
Input thd	4.2 %	at 100% load	5.0 %
Efficiency 100 load	96.2 %	double-conversion mode	96.0 %
Efficiency 75 load	96.0 %	double-conversion mode	96.0 %
Efficiency 50 load	96.1 %	double-conversion mode	96.0 %
Battery runtime min	10.0 min	at 100% load	10.0 min
Battery chemistry	VRLA	standard	VRLA
Certification	IEC 62040-3	standard	IEC 62040-3

Notes:
1. Continuous operation temperature: 0°C to 40°C. Output voltage regulation: +/- 1.0% steady state. 2. Inverter efficiency under double conversion mode: 96.2% at 100% load, 96.0% at 75% load. 3. Efficiency reduces to 95.1% under VFI mode when harmonic filters are active at 50% load.

Equipment Performance Curves

The following performance characteristic curves are extracted from the factory testing data registry and represent standard operational output limits.



* Charts generated programmatically from mathematical model of physical properties at design limit.

Clause-by-Clause Conformance Statement (Page 1)

Below is our conformance statement indicating compliance with each clause of Section 26 33 53 of the construction specifications.

Spec Clause	Parameter / Requirement	Conformance Claim	Remarks / Evidence
26 33 53 Part 1.3.1	UPS-SPEC-REVISION	NC	Non-Conformant. Submittal transmittal cover sheet states the submittal is reviewed against spec revision 'Rev 2020', but the active project specification is 'Rev 2024'.
26 33 53 Part 1.4.1.C	UPS-CERTIFICATION	NC	Non-Conformant. Vendor submittal states compliance with IEC 62040-2 (EMC requirements) but does not provide certification under IEC 62040-3 (performance and test requirements) as explicitly mandated.
26 33 53 Part 2.1.2.A	UPS-REDUNDANCY	NC	Non-Conformant. Vendor submittal proposes N+1 module configuration (5 active, 1 standby) which complies with the Design Basis Report but violates Section 26 33 53 Part 2.1.2.A which mistakenly demands a minimum of N+2 redundancy.
26 33 53 Part 2.2.1.A	UPS-CAPACITY	C	Conforms. UPS module capacity is 1200 kW, which meets the specified minimum of 1200 kW.
26 33 53 Part 2.2.1.B	UPS-POWER-FACTOR	C	Conforms. UPS module has a unity power factor (1.0), matching the specified 1.0 PF.
26 33 53 Part 2.2.1.D	UPS-INPUT-THD	C	Conforms. UPS input THD is 4.2% at full load, which meets the specified maximum of 5.0%.
26 33 53 Part 2.2.2.A	UPS-EFF-100	C	Conforms. UPS module double-conversion efficiency at 100% load is 96.2%, meeting the specified minimum of 96.0%.

Clause-by-Clause Conformance Statement (Page 2)

Spec Clause	Parameter / Requirement	Conformance Claim	Remarks / Evidence
26 33 53 Part 2.2.2.B	UPS-EFF-50	NC	Non-Conformant. Datasheet table claims 96.1% efficiency at 50% load, but footnote 3 on page 8 states 'Efficiency reduces to 95.1% under VFI mode when harmonic filters are active at 50% load', which is below the 96% spec requirement.
26 33 53 Part 2.2.2.B	UPS-EFF-75	C	Conforms. UPS module double-conversion efficiency at 75% load is 96.0%, meeting the specified minimum of 96.0%.
26 33 53 Part 2.2.5.A	UPS-OVERLOAD-CAPACITY	NC	Non-Conformant. UPS module overload rating is claimed as 125% for 5 minutes. Spec requires 125% overload capability for a minimum of 10 minutes.
26 33 53 Part 2.2.8	UPS-BYPASS-TRANSFER-TIME	NC	Non-Conformant. Bypass static switch transfer time (spec required ≤ 4 ms) is completely missing from the vendor datasheet parameter table.
26 33 53 Part 2.4.2	UPS-AIRFLOW-PATH	NC	Non-Conformant. Datasheet shows cooling airflow path as rear-exhaust. Spec requires a front-inlet and top-exhaust airflow configuration for hot/cold aisle containment.
26 33 53 Part 2.4.5.C	UPS-ENCLOSURE-PAINT	NC	Non-Conformant. UPS enclosure paint finish is listed as RAL 9005 (Jet Black). Spec requires RAL 7035 (Light Grey) polyester powder coating.

CERTIFICATE OF CONFORMANCE

Factory Quality Assurance Department

We hereby certify that the equipment listed below has been manufactured, tested, and inspected in accordance with all active factory testing specifications and international standards.

Equipment Model: VoltEdge PX-1200

Serial Numbers: VOL-2026-2601 to 08

Test Standards: IEC 62040-3, IEC 62271-200, ISO 8528-5 as applicable.

Quality Inspector: Dr. H. Bose (Director of QA)

Date of Inspection: January 8, 2026

Quality Inspector Signature

Plant Manager Signature