

Nexora Controls India

CONTROLS INTEGRATION WORKBOOK • SAP 0000113407

Technical Submittal

R0 — FOR TECHNICAL REVIEW

BMS/EPMS integration gateway

Package ID	SUB-255000-01-R0
Reference Section	25 50 00
Reviewed Spec Revision	Rev C
Project	MERIDIAN-1 Data Centre, Hall A
Submitted	2026-03-18

Nexora Controls India

CONTROLS INTEGRATION WORKBOOK • SAP 0000113407

Transmittal and Document Register

No.	Document	Document reference	Rev.	Purpose
1	Technical schedule	SUB-255000-01-R0-01	R0	Technical review
2	Compliance statement	SUB-255000-01-R0-02	R0	Technical review
3	Certified performance data	SUB-255000-01-R0-03	R0	Technical review
4	Type-test evidence	SUB-255000-01-R0-04	R0	Technical review
5	Material traceability	SUB-255000-01-R0-05	R0	Technical review
6	Inspection and test plan	SUB-255000-01-R0-06	R0	Technical review

Revision note: Initial submission. Any departure is identified in the compliance schedule and shall not be inferred from catalogue data.

Nexora Controls India

CONTROLS INTEGRATION WORKBOOK • SAP 0000113407

Equipment Technical Schedule

Clause	Scheduled parameter	Specified	Offered
2.2.B	BACnet revision	Protocol Revision 18	nonmatching value
2.3.C	Gateway availability	99.95 %	evidence available on request
2.5.A	Event propagation latency	2 s	2 s
3.4.D	Integrated point test	100 %	100 %

Design conditions

Electrical supply	415 V, 3-phase, 50 Hz unless scheduled otherwise
Site	Navi Mumbai, India
Maximum ambient	40 °C indoor design basis
Controls	Hardwired safety; BACnet/IP or Modbus TCP supervisory interface

Selections are project-specific. Catalogue ratings at other conditions are not substituted for scheduled duty.

Nexora Controls India

CONTROLS INTEGRATION WORKBOOK • SAP 0000113407

Clause-by-Clause Compliance Statement

Clause	Requirement	Submitted basis	Status
2.2.B	BACnet revision shall be not less than Protocol Revision 18 .	Protocol Revision 18	COMPLIES
2.3.C	Gateway availability shall be not less than 99.95 % .	evidence available on request	EXCEPTION
2.5.A	Event propagation latency shall not exceed 2 s .	2 s	COMPLIES
3.4.D	Integrated point test shall be 100 % .	nonmatching value	EXCEPTION

Status is based on the evidence in this package. “Complies” does not waive specified witness testing.

Nexora Controls India

CONTROLS INTEGRATION WORKBOOK • SAP 0000113407

Type-Test and Performance Evidence

Clause	Characteristic	Evidence statement	Record
3.4.D	Integrated point test	nonmatching value	datasheet
2.3.C	Gateway availability	evidence available on request	matrix

Evidence controls

Certificates shall identify laboratory, standard edition, test object, rating, construction, date and authorised signatory. Similarity claims require an engineering comparison.

Nexora Controls India

CONTROLS INTEGRATION WORKBOOK • SAP 0000113407

Material and Component Traceability

Material and component records are indexed by equipment tag, purchase order, serial number and source lot.

Item	Trace reference	Inspection
Primary assembly	SUB-255000-01-R0-MTR-01	Incoming inspection accepted
Safety-critical components	SUB-255000-01-R0-SCC-01	Certificate review required
Labels and terminals	SUB-255000-01-R0-ID-01	100% visual check

Nexora Controls India

CONTROLS INTEGRATION WORKBOOK • SAP 0000113407

Factory Inspection and Test Plan

Seq.	Inspection / test	Acceptance	Point	Record
10	Document and drawing review	Approved data	R	Review sheet
20	Incoming material inspection	Approved BOM and certificates	W	Material report
30	Assembly and workmanship	Approved drawings	S	Inspection checklist
40	Rated functional test	Section 25 50 00	H	FAT record
50	Final inspection and release	No open major NCR	W	Release note

H = hold, W = witness, R = review, S = surveillance. Give seven calendar days' notice for witness and hold points.

Nexora Controls India

CONTROLS INTEGRATION WORKBOOK • SAP 0000113407

Exceptions, Declarations and Sign-Off

Declared exceptions

Exceptions are identified in the compliance statement and require Engineer disposition before release for manufacture.

Manufacturer declaration

We certify that this package is prepared for MER-1-2026 and that the offered construction will not be changed without formal resubmission.

Prepared by: Package Engineer

Approved by: Engineering Manager

Date: 18 March 2026

Document status: Technical review