

Kaveri Prime Energy

ENGINEERED POWER PACKAGE • SAP 0000114926

Technical Submittal

R0 — FOR TECHNICAL REVIEW

Generator synchronising controls

Package ID	SUB-263213-02-R0
Reference Section	26 32 13
Reviewed Spec Revision	Rev C
Project	MERIDIAN-1 Data Centre, Hall A
Submitted	2026-03-18

Kaveri Prime Energy

ENGINEERED POWER PACKAGE • SAP 0000114926

Transmittal and Document Register

No.	Document	Document reference	Rev.	Purpose
1	Technical schedule	SUB-263213-02-R0-01	R0	Technical review
2	Compliance statement	SUB-263213-02-R0-02	R0	Technical review
3	Certified performance data	SUB-263213-02-R0-03	R0	Technical review
4	Type-test evidence	SUB-263213-02-R0-04	R0	Technical review
5	Material traceability	SUB-263213-02-R0-05	R0	Technical review
6	Inspection and test plan	SUB-263213-02-R0-06	R0	Technical review

Revision note: Initial submission. Any departure is identified in the compliance schedule and shall not be inferred from catalogue data.

Kaveri Prime Energy

ENGINEERED POWER PACKAGE • SAP 0000114926

Equipment Technical Schedule

Clause	Scheduled parameter	Specified	Offered
2.1.B	Prime power rating	2500 kVA at 0.8 pf	2500 kVA at 0.8 pf
2.3.C	Frequency regulation	0.5 %	0.5 %
2.4.D	Fuel autonomy at 100% load	24 h	24 h
3.4.B	Load acceptance	80 % in one step	80 % in one step

Design conditions

Electrical supply	415 V, 3-phase, 50 Hz unless scheduled otherwise
Site	Navi Mumbai, India
Maximum ambient	40 °C indoor design basis
Controls	Hardwired safety; BACnet/IP or Modbus TCP supervisory interface

Selections are project-specific. Catalogue ratings at other conditions are not substituted for scheduled duty.

Kaveri Prime Energy

ENGINEERED POWER PACKAGE • SAP 0000114926

Clause-by-Clause Compliance Statement

Clause	Requirement	Submitted basis	Status
2.1.B	Prime power rating shall be not less than 2500 kVA at 0.8 pf .	2500 kVA at 0.8 pf	COMPLIES
2.3.C	Frequency regulation shall not exceed 0.5 % .	0.5 %	COMPLIES
2.4.D	Fuel autonomy at 100% load shall be not less than 24 h .	24 h	COMPLIES
3.4.B	Load acceptance shall be not less than 80 % in one step .	80 % in one step	COMPLIES

Status is based on the evidence in this package. “Complies” does not waive specified witness testing.

Kaveri Prime Energy

ENGINEERED POWER PACKAGE • SAP 0000114926

Type-Test and Performance Evidence

Clause	Characteristic	Evidence statement	Record
No qualification recorded in this evidence schedule.			

Evidence controls

Certificates shall identify laboratory, standard edition, test object, rating, construction, date and authorised signatory. Similarity claims require an engineering comparison.

Kaveri Prime Energy

ENGINEERED POWER PACKAGE • SAP 0000114926

Material and Component Traceability

Material and component records are indexed by equipment tag, purchase order, serial number and source lot.

Item	Trace reference	Inspection
Primary assembly	SUB-263213-02-R0-MTR-01	Incoming inspection accepted
Safety-critical components	SUB-263213-02-R0-SCC-01	Certificate review required
Labels and terminals	SUB-263213-02-R0-ID-01	100% visual check

Kaveri Prime Energy

ENGINEERED POWER PACKAGE • SAP 0000114926

Factory Inspection and Test Plan

Seq.	Inspection / test	Acceptance	Point	Record
10	Document and drawing review	Approved data	R	Review sheet
20	Incoming material inspection	Approved BOM and certificates	W	Material report
30	Assembly and workmanship	Approved drawings	S	Inspection checklist
40	Rated functional test	Section 26 32 13	H	FAT record
50	Final inspection and release	No open major NCR	W	Release note

H = hold, W = witness, R = review, S = surveillance. Give seven calendar days' notice for witness and hold points.

Kaveri Prime Energy

ENGINEERED POWER PACKAGE • SAP 0000114926

Exceptions, Declarations and Sign-Off

Declared exceptions

No exceptions declared against the reviewed specification revision.

Manufacturer declaration

We certify that this package is prepared for MER-1-2026 and that the offered construction will not be changed without formal resubmission.

Prepared by: Package Engineer

Approved by: Engineering Manager

Date: 18 March 2026

Document status: Technical review