

VoltEdge Power Systems

PRECISION ELECTRICAL DOSSIER • SAP 0000104412

Technical Submittal

R0 — FOR TECHNICAL REVIEW

2,000 kVA modular UPS

Package ID	SUB-263353-01-R0
Reference Section	26 33 53
Reviewed Spec Revision	Rev C, including ADD-001
Project	MERIDIAN-1 Data Centre, Hall A
Submitted	2026-03-18

VoltEdge Power Systems

PRECISION ELECTRICAL DOSSIER • SAP 0000104412

Transmittal and Document Register

No.	Document	Document reference	Rev.	Purpose
1	Technical schedule	SUB-263353-01-R0-01	R0	Technical review
2	Compliance statement	SUB-263353-01-R0-02	R0	Technical review
3	Certified performance data	SUB-263353-01-R0-03	R0	Technical review
4	Type-test evidence	SUB-263353-01-R0-04	R0	Technical review
5	Material traceability	SUB-263353-01-R0-05	R0	Technical review
6	Inspection and test plan	SUB-263353-01-R0-06	R0	Technical review

Revision note: Initial submission. Any departure is identified in the compliance schedule and shall not be inferred from catalogue data.

VoltEdge Power Systems

PRECISION ELECTRICAL DOSSIER • SAP 0000104412

Equipment Technical Schedule

Clause	Scheduled parameter	Specified	Offered
2.2.A	Rated output	2000 kVA	12 minutes at 1,600 kW
2.4.C	Efficiency at 50% load	96.5 % at 0.9 lagging pf	tested to superseded 2015 edition
2.6.B	Battery autonomy	15 min at 1600 kW	delivery date breaches need date
2.7.D	Performance standard	IEC 62040-3:2021 at 0.9 lagging pf	IEC 62040-3:2021 at 0.9 lagging pf

Design conditions

Electrical supply	415 V, 3-phase, 50 Hz unless scheduled otherwise
Site	Navi Mumbai, India
Maximum ambient	40 °C indoor design basis
Controls	Hardwired safety; BACnet/IP or Modbus TCP supervisory interface

Selections are project-specific. Catalogue ratings at other conditions are not substituted for scheduled duty.

VoltEdge Power Systems

PRECISION ELECTRICAL DOSSIER • SAP 0000104412

Clause-by-Clause Compliance Statement

Clause	Requirement	Submitted basis	Status
2.2.A	Rated output shall be not less than 2000 kVA .	tested to superseded 2015 edition	EXCEPTION
2.4.C	Efficiency at 50% load shall be not less than 96.5 % at 0.9 lagging pf .	96.5 % at 0.9 lagging pf	COMPLIES
2.6.B	Battery autonomy shall be not less than 15 min at 1600 kW .	12 minutes at 1,600 kW	EXCEPTION
2.7.D	Performance standard shall be IEC 62040-3:2021 at 0.9 lagging pf .	IEC 62040-3:2021 at 0.9 lagging pf	COMPLIES

Status is based on the evidence in this package. “Complies” does not waive specified witness testing.

VoltEdge Power Systems

PRECISION ELECTRICAL DOSSIER • SAP 0000104412

Type-Test and Performance Evidence

Clause	Characteristic	Evidence statement	Record
2.6.B	Battery autonomy	12 minutes at 1,600 kW	datasheet
2.2.A	Rated output	tested to superseded 2015 edition	certificate
2.6.B	Battery autonomy	delivery date breaches need date	sap

Test condition: Published efficiency is at unity power factor. The 0.9-lagging witness point remains open.

Evidence controls

Certificates shall identify laboratory, standard edition, test object, rating, construction, date and authorised signatory. Similarity claims require an engineering comparison.

VoltEdge Power Systems

PRECISION ELECTRICAL DOSSIER • SAP 0000104412

Material and Component Traceability

Material and component records are indexed by equipment tag, purchase order, serial number and source lot.

Item	Trace reference	Inspection
Primary assembly	SUB-263353-01-R0-MTR-01	Incoming inspection accepted
Safety-critical components	SUB-263353-01-R0-SCC-01	Certificate review required
Labels and terminals	SUB-263353-01-R0-ID-01	100% visual check

VoltEdge Power Systems

PRECISION ELECTRICAL DOSSIER • SAP 0000104412

Factory Inspection and Test Plan

Seq.	Inspection / test	Acceptance	Point	Record
10	Document and drawing review	Approved data	R	Review sheet
20	Incoming material inspection	Approved BOM and certificates	W	Material report
30	Assembly and workmanship	Approved drawings	S	Inspection checklist
40	Rated functional test	Section 26 33 53	H	FAT record
50	Final inspection and release	No open major NCR	W	Release note

H = hold, W = witness, R = review, S = surveillance. Give seven calendar days' notice for witness and hold points.

VoltEdge Power Systems

PRECISION ELECTRICAL DOSSIER • SAP 0000104412

Exceptions, Declarations and Sign-Off

Declared exceptions

Exceptions are identified in the compliance statement and require Engineer disposition before release for manufacture.

Manufacturer declaration

We certify that this package is prepared for MER-1-2026 and that the offered construction will not be changed without formal resubmission.

Prepared by: Package Engineer

Approved by: Engineering Manager

Date: 18 March 2026

Document status: Technical review