

SaffronLink Networks

STRUCTURED CONNECTIVITY DOSSIER • SAP 0000116073

Technical Submittal

R0 — FOR TECHNICAL REVIEW

OS2 optical-fibre backbone

Package ID	SUB-271500-02-R0
Reference Section	27 15 00
Reviewed Spec Revision	Rev C, including ADD-002
Project	MERIDIAN-1 Data Centre, Hall A
Submitted	2026-03-18

SaffronLink Networks

STRUCTURED CONNECTIVITY DOSSIER • SAP 0000116073

Transmittal and Document Register

No.	Document	Document reference	Rev.	Purpose
1	Technical schedule	SUB-271500-02-R0-01	R0	Technical review
2	Compliance statement	SUB-271500-02-R0-02	R0	Technical review
3	Certified performance data	SUB-271500-02-R0-03	R0	Technical review
4	Type-test evidence	SUB-271500-02-R0-04	R0	Technical review
5	Material traceability	SUB-271500-02-R0-05	R0	Technical review
6	Inspection and test plan	SUB-271500-02-R0-06	R0	Technical review

Revision note: Initial submission. Any departure is identified in the compliance schedule and shall not be inferred from catalogue data.

SaffronLink Networks

STRUCTURED CONNECTIVITY DOSSIER • SAP 0000116073

Equipment Technical Schedule

Clause	Scheduled parameter	Specified	Offered
2.2.C	Channel insertion loss at 500 MHz	47.1 dB	above requirement
2.3.B	Optical attenuation at 1550 nm	0.22 dB/km	test temperature differs from scheduled duty
2.4.D	CPR fire class	B2ca-s1a,d1,a1	B2ca-s1a,d1,a1
3.5.A	Permanent-link test coverage	100 %	100 %

Design conditions

Electrical supply	415 V, 3-phase, 50 Hz unless scheduled otherwise
Site	Navi Mumbai, India
Maximum ambient	40 °C indoor design basis
Controls	Hardwired safety; BACnet/IP or Modbus TCP supervisory interface

Selections are project-specific. Catalogue ratings at other conditions are not substituted for scheduled duty.

SaffronLink Networks

STRUCTURED CONNECTIVITY DOSSIER • SAP 0000116073

Clause-by-Clause Compliance Statement

Clause	Requirement	Submitted basis	Status
2.2.C	Channel insertion loss at 500 MHz shall not exceed 47.1 dB .	47.1 dB	COMPLIES
2.3.B	Optical attenuation at 1550 nm shall not exceed 0.22 dB/km .	above requirement	EXCEPTION
2.4.D	CPR fire class shall be not less than B2ca-s1a,d1,a1 .	B2ca-s1a,d1,a1	COMPLIES
3.5.A	Permanent-link test coverage shall be 100 % .	test temperature differs from scheduled duty	EXCEPTION

Status is based on the evidence in this package. “Complies” does not waive specified witness testing.

SaffronLink Networks

STRUCTURED CONNECTIVITY DOSSIER • SAP 0000116073

Type-Test and Performance Evidence

Clause	Characteristic	Evidence statement	Record
2.3.B	Optical attenuation at 1550 nm	above requirement	datasheet
3.5.A	Permanent-link test coverage	test temperature differs from scheduled duty	factory test plan

Evidence controls

Certificates shall identify laboratory, standard edition, test object, rating, construction, date and authorised signatory. Similarity claims require an engineering comparison.

SaffronLink Networks

STRUCTURED CONNECTIVITY DOSSIER • SAP 0000116073

Material and Component Traceability

Material and component records are indexed by equipment tag, purchase order, serial number and source lot.

Item	Trace reference	Inspection
Primary assembly	SUB-271500-02-R0-MTR-01	Incoming inspection accepted
Safety-critical components	SUB-271500-02-R0-SCC-01	Certificate review required
Labels and terminals	SUB-271500-02-R0-ID-01	100% visual check

SaffronLink Networks

STRUCTURED CONNECTIVITY DOSSIER • SAP 0000116073

Factory Inspection and Test Plan

Seq.	Inspection / test	Acceptance	Point	Record
10	Document and drawing review	Approved data	R	Review sheet
20	Incoming material inspection	Approved BOM and certificates	W	Material report
30	Assembly and workmanship	Approved drawings	S	Inspection checklist
40	Rated functional test	Section 27 15 00	H	FAT record
50	Final inspection and release	No open major NCR	W	Release note

H = hold, W = witness, R = review, S = surveillance. Give seven calendar days' notice for witness and hold points.

SaffronLink Networks

STRUCTURED CONNECTIVITY DOSSIER • SAP 0000116073

Exceptions, Declarations and Sign-Off

Declared exceptions

Exceptions are identified in the compliance statement and require Engineer disposition before release for manufacture.

Manufacturer declaration

We certify that this package is prepared for MER-1-2026 and that the offered construction will not be changed without formal resubmission.

Prepared by: Package Engineer

Approved by: Engineering Manager

Date: 18 March 2026

Document status: Technical review